

~~SECRET~~

Annex 6

25X1

CENTRAL INTELLIGENCE AGENCY

CENTRAL INTELLIGENCE AGENCY
Fulfillment of bridge construction program in the Soviet sector of Berlin

No	Name of bridge	Allocation for 1950 (in 1000 DM)	Man Days Required	Percent complete on 1 October 1950
1	Liebknecht bridge	635	8,000	94
2	Kaisen bridge	85	2,500	100
3	Treskow bridge	400	15,000	45
4	Damm bridge	280	10,500	70
5	Oberbaum bridge	270	8,400	32
6	Opfen bridge	215	8,000	83
7	Baumgarten bridge	240	7,500	64
8	Karschall bridge	234	7,300	43
9	Kuehlfeldamm bridge	195	6,100	100
Total		2,554	65,384	65 Average Percentage

~~SECRET~~

CONFIDENTIAL

~~SECRET~~